Alpha
Engineering Consultant
2 ALEXANDRA ROAD, #03-03 DELTA HOUSE, SINGAPORE 159919
TEL: (65)276 2228 FAX: (65)276 9929 E-MAIL: aec@alpha.com.sg

Our Ref: OM-LA/003

13 January 1999

MEMORANDUM

To: PDs/PMs/APMs/PAs/A&A Staff via E-Mail

From: Tan L S

NOTES OF MEETING BETWEEN ACES/IES/PUB/POWERGRID/POWER SUPPLY

I am transmitting for your information, the Notes of Meeting between ACES/IES/PUB/ PowerGrid/Power Supply held on 23 October 1998. The next dialogue session is scheduled on 22 January 1999 and please let me know by 21 January 1999 if there is any issue you would like me to raise/clarify with PUB, Power Supply or PowerGrid.

Tan L S

cc Notice Board

enc

/na

MEETING BETWEEN ACES/IES/PUB/POWERGRID/POWER SUPPLY
NOTES OF MEEETING HELD ON 23 OCT 1998 AT 2.30 PM

Venue: PUB Regulation Department Conference Room

Present:		
	Er Tan Lai Song	ACES
	Er Leong Kok Yeong	ACES
	Er Lum Chong Chuen	IES
	Er Timmy Mok	IES
	Er Ng Kong	PUB
	Er Shen Sin Fon	PowerGrid
	Er Mohd Anwar Yunus	PowerGrid
	Er Pang Boon Kiat	Power Supply

Matters discussed:

1. **Confirmation of Previous Meeting Notes:**

The notes of previous meeting held on 23 Oct 98 were confirmed without amendment.

2. **Matters Arising:**

2.1 ADMD for Multi-Storey Residential Units

ACES requested for a time frame for the ADMD guideline. PG informed that as it would take some time to collect data before formulating a new guideline, the expected time frame is 1 to 2 years.

2.2 Sample Units Inspection

PSL informed that they have started issuing the standard letter since 16/9/98 to inform LEW in charge and owner about the successful inspection of sample units.
Matter closed.

2.2 Separate switch for Hair/Hand Dryer

Matter closed

2.3 Pilot Wire (PW) Protection Commissioning of HT services

PG informed that if the Testing LEW is present to carry out the commissioning of the PW protection (by simulation) of the customer HT service cables, the

2/3

LEW responsible for the design and installation need not be present. However, the LEW for the design and installation shall be overall responsible for the project.

2.4 1.5 MVA 22KV/LV Transformers for Condominium Projects

PG clarified that the letter of undertaking shall be given by the LEW and not by the developer. The LEW is able to use his professional judgment in the design of supply requirement, whereas the developer is a lay person.

ACES commented that on completion of the project, the LEW has no legal obligation and no control on the MCST. The developer can assign his commitments to the MCST on completion of project. ACES requested that the developer gives the letter of undertaking.

PG would revert to the matter in the next meeting.

2.5 Isolator for Controlling Air-Conditioner at Rooftop of Apartment Unit

IES enquired if isolator for air-conditioner point at rooftop of the apartment unit is required to be duplicated inside the unit. PSL explained that the wiring for the apartment unit should be contained within the unit itself. Therefore, the isolator for air-conditioner point shall be located inside the unit. However, for those cases of air-conditioner located at the rooftop of the apartment unit, another isolator is required to be located beside the air-conditioner for isolation and maintenance.

3 The next meeting has been scheduled on 22 Jan 1999, 2.30 pm at PUB 15th Storey Conference Room.

3/3