HI

From: LCT
Sent: Monday, December 11, 2006 9:45 AM
To: Engineer
Cc: Director; HI
Subject: swimming pool and jaccuzi filtration plant

Ref: OM-PA/035

Hi all,

Please refer to the news paper report last Friday regarding the incident of death happened in Golden Hill Condo.

I wish to re-iterate that all pump suction must be taken from the balancing tank. Pump suction pipe shall not be connected to the pool directly at all time.

All PMs please check your past , present and future projects if there is any installation with pump suction connected directly to the pool, if so, please discuss with the PD.

Cheers!

Andrew